



गेल (इंडिया) लिमिटेड

(भारत सरकार का उपक्रम – महारत्न कंपनी)

GAIL (India) Limited

(A Government of India Undertaking - A Maharatna Company)

पंजीकृत कार्यालय:

गेल भवन

16 भीकाएजी कामा प्लेस, आर.के. पुरम
नई दिल्ली-110066, इंडिया

Regd. Office:

GAIL BHAWAN

16 BHIKAJI CAMA PLACE, R.K. PURAM
NEW DELHI-110066, INDIA

फोन/PHONE : +91 11 2618 2955

फैक्स/FAX : +91 11 2618 2955

ई-मेल/Email: info@gail.co.in

ND/GAIL/SECTT/2025

23.06.2025

1. Listing Compliance

National Stock Exchange of India Limited
Exchange Plaza, 5th Floor, Plot No. C/1,
G Block, Bandra-Kurla Complex,
Bandra (East) Mumbai – 400051
Scrip Code: GAIL-EQ

2. Listing Compliance

BSE Limited
1st Floor, Phiroze Jeejeebhoy Towers
Dalal Street
Mumbai – 400001
Scrip Code: 532155

Sub.: Disclosure of event or information under Regulation 30 of SEBI LODR Regulations, 2015

Dear Sir/ Madam,

Please find below disclosure pertaining to event or information as stipulated in Regulation 30 of SEBI (LODR) Regulations, 2015:

REVISION IN COMPLETION SCHEDULE AND ADDITIONAL COST FOR MUMBAI-NAGPUR-JHARSUGUDA PIPELINE (MNJPL) PROJECT		
a	Pipeline	MUMBAI-NAGPUR-JHARSUGUDA PIPELINE PROJECT
b	Length of Pipeline	1702 Km Mumbai – Nagpur Pipeline (Part-A): 693 Km Nagpur- Jharsuguda Pipeline (Part-B): 692 Km Nagpur- Jabalpur Pipeline (Part-C): 317 Km
c	Revision of Completion Schedule	From 30 th June 2025 to 30 th September 2025 progressively
d	Investment required	Additional Financial implication of Rs. 411.12 Crore
e	Rationale	Mumbai-Nagpur Pipeline (Part-A): Pipeline mechanically completed except 1 km stretch in multiple patches. Delay was due to various hindrances in MSRDC Utility Corridor in multiple patches coupled with other technical challenges. Nagpur-Jharsuguda Pipeline (Part-B): Pipeline ~98% mechanically completed. The pipeline laying work is affected due to delay in obtaining Forest Permission, NBWL Clearance and MoRTH permission for BT cutting along NH-44 in Maharashtra state. Nagpur - Jabalpur Pipeline (Part-C): Pipeline ~97 % mechanically completed. The pipeline laying work is affected due to delay in

सीआईएन/CIN

L40200DL1984G01018976

www.gailonline.com

	<p>acquisition of RoU, permanent Land parcels for valve stations and local resistance.</p> <p>The entire Mumbai-Nagpur-Jharsuguda pipeline is expected to be completed progressively by Sept.'25</p> <p>Additional Cost: The project cost is anticipated to be increased by Rs. 411.12 Crore and therefore, the revised project cost for MNJPL is Rs. 8,255.37 Crore which is 5.24% higher than originally approved project cost of Rs. 7,844.25 Crore</p>
--	---

It was approved by the Board of Directors of the Company in its meeting held today i.e. 23.06.2025 which commenced at 10.00 a.m. and concluded at 01:35 p.m.

This disclosure is in compliance of SEBI (Listing Obligations and Disclosure Requirements) Regulations, 2015.

Thanking you,
Yours faithfully,

(Mahesh Kumar Agarwal)
Company Secretary

Copy to:

- 1 Deutsche Bank AG, Filiale Mumbai
TSS & Global Equity Services
The Capital, 14th Floor
C-70, G Block, Bandra Kurla Complex
Mumbai -400051
K/A- Ms. Aparna Salunkhe
2. Beacon Trusteeship Limited
4C and D Siddhivinayak Chambers,
Gandhi Nagar, Opposite MIG Cricket club,
Bandra East, Mumbai -400051
K/A-Mr. Kaustubh Kulkarni