



गेल (इंडिया) लिमिटेड

(भारत सरकार का उपक्रम – महारत्न कंपनी)

GAIL (India) Limited

(A Government of India Undertaking - A Maharatna Company)

पंजीकृत कार्यालय:

गेल भवन

16 भीकाएजी कामा प्लेस, आर.के. पुरम
नई दिल्ली-110066, इंडिया

Regd. Office:

GAIL BHAWAN

16 BHIKAJI CAMA PLACE, R.K. PURAM
NEW DELHI-110066, INDIA

फोन/PHONE : +91 11 2618 2955

फैक्स/FAX : +91 11 2618 2955

ई-मेल/Email: info@gail.co.in

ND/GAIL/SECTT/2025

24.09.2025

1. Listing Compliance

National Stock Exchange of India Limited
Exchange Plaza, 5th Floor, Plot No. C/1,
G Block, Bandra-Kurla Complex,
Bandra (East), Mumbai – 400051
Scrip Code: GAIL-EQ

2. Listing Compliance

BSE Limited,
Floor 1, Phiroze Jeejeebhoy Towers,
Dalal Street,
Mumbai – 400001
Scrip Code: 532155

Sub.: Disclosure of event or information under Regulation 30 of SEBI (LODR) Regulations, 2015

Dear Sir/ Madam,

This is in continuation of our letter dated 23.06.2025.

Please find below disclosure pertaining to event or information as stipulated in Regulation 30 of SEBI (LODR) Regulations, 2015:

REVISION IN COMPLETION SCHEDULE FOR MUMBAI-NAGPUR-JHARSUGUDA PIPELINE (MNJPL) PROJECT		
a	Pipeline	MUMBAI-NAGPUR-JHARSUGUDA PIPELINE PROJECT
b	Length of Pipeline	1702 Km Mumbai – Nagpur Pipeline (Part-A): 693 Km Nagpur- Jharsuguda Pipeline (Part-B): 692 Km Nagpur- Jabalpur Pipeline (Part-C): 317 Km
c	Revision of Completion Schedule	From 30 th September 2025 to 31 st December 2025 progressively
d	Investment required	Not Applicable
e	Rationale	<u>Mumbai-Nagpur Pipeline (Part-A):</u> The pipeline is mechanically completed. PESO site inspection completed, permission awaited. <u>Nagpur-Jharsuguda Pipeline (Part-B):</u> <u>Odisha and Chhattisgarh (489 Km)</u> The pipeline is mechanically completed and ready for Gas-in. PESO site inspection completed, permission awaited.

	<p>Maharashtra (203 Km): Pipeline work of around 9 Km is balance. The work is under progress and expected to be ready for Gas-in by December, 2025.</p> <p><u>Nagpur - Jabalpur Pipeline (Part-C):</u> Madhya Pradesh (255 Km): The pipeline is mechanically completed.</p> <p>Maharashtra (62 Km): Pipeline work of around 1.8 Km is balance and is expected to be completed by October, 2025.</p> <p>The entire Mumbai-Nagpur-Jharsuguda pipeline is expected to be completed progressively by 31st December 2025.</p>
--	--

It was approved by the Board of Directors of the Company in its meeting held today i.e. 24.09.2025 which commenced at 11:30 a.m. and concluded at 02:30 p.m.

This disclosure is in compliance of SEBI (Listing Obligations and Disclosure Requirements) Regulations, 2015.

Thanking you,
Yours faithfully,

(Mahesh Kumar Agarwal)
Company Secretary

Copy to:

1. Deutsche Bank AG, Filiale Mumbai
TSS & Global Equity Services
The Capital, 14th Floor
C-70, G Block, Bandra Kurla Complex
Mumbai -400051
2. Beacon Trusteeship Limited
4C and D Siddhivinayak Chambers,
Gandhi Nagar, Opposite MIG Cricket club,
Bandra East, Mumbai -400051